

Report of Inspection/Test

Annual Alarm

March 03, 2010

Property

ABC Company
123 Main Street SW
Anytown, MI 45678

Owner/Agent

ABC Company
123 Main Street SW
Anytown, MI 45678



Muskegon (231) 726-2396 Grand Rapids (616) 243-6419
Holland (616) 396-6715 Kalamazoo (269) 226-2470
411 Ottawa Street, Muskegon, MI 49442

Conducted by: System Technician

Inspection Ref: 15068

Jenny Tutone
(616)867-5309

ABC Company
(616)867-5309

Signatures

Inspector - Printed John Pulaski	Inspector - Signature	Date 3/3/10 9:31 am	I state that the information on this form is correct at the time and place of my inspection, and that all equipment tested at this time was left in operational condition upon completion of this inspection except as noted.
Owner - Printed Jenny Tutone	Owner - Signature	Date 3/3/10 9:32 am	Except as noted, the building is occupied with the same occupancy classification and hazard of contents as last inspection. Also, the system has remained in service without modification and been free of actuation of devices or alarms.

Notifications

To Be Notified	Testing	Time	Phone	Contact
ABC Security Division	Start	9:31 AM	867-5309	George Tyrebyter
	End	11:12 AM	867-5309	George Tyrebyter

Alarm Panel Information

Panel Manufacturer Silent Knight	Model 5820XL	Serial No. 8675309	Location Inside Telephone Room
Over current Protection Type Breaker	Over current Size (Amps) 20	Primary Supply Disconnect Location / Panel # / Breaker # Telephone Room Panel A Breaker #37	

Battery

Location	Qty	Type	Manufacturer Model	Replacement Date	Condition	Electrolyte	Connections	Leaks or Corrosion	Load Current (Amps)	Measured Voltage			
										With Charger	No Load	Under Load	No Load After Test
Inside FACP	2	Sealed Lead Acid	12v7.5ah	2013	Ok	Ok	Ok	Ok	7.6	27.0	26.4		

System Function Summary & Test

Function	Description	Test Result
----------	-------------	-------------

Alarm Functions

Alarm Bells/Horns/Strobes	Evacuation Alarm functions including Bells/Horns/Strobes actuate properly	Pass
---------------------------	---	------

Report of Inspection/Test

Annual Alarm
March 03, 2010

Property: ABC Company
Owner: ABC Company



Muskegon (231) 726-2395 Grand Rapids (616) 243-6119
Holland (616) 396-6715 Kalamazoo (269) 226-2470

Inspection Ref: 15068

System Function Summary & Test

Function	Description	Test Result
----------	-------------	-------------

Alarm Panel Supervisory Functions

Panel AC Power Loss	Loss of AC power to the alarm panel is detected by the alarm system.	Pass
Panel Sec Power Loss	Loss of Secondary power to the alarm panel is detected by the alarm system.	Pass
Open Alarm Circuits	Electrical opens in initiating and indicating circuits are detected.	Pass
Short Alarm Circuits	Electrical shorts in initiating and indicating circuits are detected.	Pass
Panel to Panel Circuits	Integrity of single or multiple circuits providing interface between two or more control panels verified.	Pass

Auxiliary Functions

Remote Annunciator	Remote annunciator shows properly	Pass
HVAC Shutdown	HVAC shutdown upon an alarm condition.	Pass

Remote Annunciator Panel - Foyer

Yes Are all lamps and displays operating correctly?
Yes Are zones labeled and identified?
Yes System was in operation upon arrival?

Panel Inspection

Yes System was in operation upon arrival?
Yes Panel and surrounding equipment, conduit and wiring well secured and in good condition
Yes Are all lamps and displays operating correctly?
Yes Primary power supply operates properly under full load ?
Yes Are drawings and wiring diagrams available at the panel?
Yes Are operating instructions posted or available at the panel?
Yes Are zones labeled and identified?

Central Station Test

Digital Type Transmission
Yes Alarm, Trouble and Supervisory indication tested and verified with the central station?
George Tyrebyter Operator spoke to

Battery Replace Sealed Lead Acid

Yes Battery replaced ?

Alarm Device List

Device Type	Zone/ Address	Location/Description	Manufacturer Model	Physical Condition	Functional Test
Smoke Detector	COF-SK1	Above Alarm Panel	Silent Knight SD505-APS	Ok	Ok
Manual Pull Station	COF-SK2	Near Main Entrance	Silent Knight SK-Pull-SA	Ok	Ok
Horn/Strobe	COF-SK3	Foyer	Gentex GES3	Ok	Ok
Smoke Detector	COF-SK4	Telephone Room	Silent Knight SD505-APS	Ok	Ok

Report of Inspection/Test

Annual Alarm
March 03, 2010

Property: ABC Company
Owner: ABC Company



Muskegon (231) 726-2395 Grand Rapids (616) 243-6419
Holland (616) 396-6715 Kalamazoo (269) 226-2470

Inspection Ref: 15068

Alarm Device List

Device Type	Zone/ Address	Location/Description	Manufacturer Model	Physical Condition	Functional Test
Smoke Detector	COF-SK5	Hall by Telephone Room	Silent Knight SD505-APS	Ok	Ok
Horn/Strobe	COF-SK6	Hall Near Employee Entrance	Gentex GES3	Ok	Ok
Manual Pull Station	COF-SK7	Near Employee Entrance	Silent Knight SK-Pull-SA	Ok	Ok
Strobe	COF-SK8	Women's Restroom	Gentex GXS-120	Ok	Ok
Strobe	COF-SK9	Men's Restroom	Gentex GXS-120	Ok	Ok
Manual Pull Station	COF-SK10	Entrance to Shop	Silent Knight SK-Pull-SA	Ok	Ok
Horn/Strobe	COF-SK11	Entrance to Shop	Gentex GES3	Ok	Ok
Manual Pull Station	COF-SK12	SW Exit	Silent Knight SK-Pull-SA	Ok	Ok
Horn/Strobe	COF-SK13	Shop Wall NE	Gentex GES3	Ok	Ok
Horn/Strobe	COF-SK14	Shope Wall SE	Gentex GES3	Ok	Ok
Horn/Strobe	COF-SK15	Shop Wall SW	Gentex GES3	Ok	Ok
Horn/Strobe	COF-SK16	Shop Wall NW	Gentex GES3	Ok	Ok
Strobe	COF-SK17	Men's Locker Room	Gentex GXS-120	Ok	Ok
Strobe	COF-SK18	Women's Locker Room	Gentex GXS-120	Ok	Ok
Heat Detector	COF-SK19	Shipping Dock	Chemetron 135° ROR	Ok	NA
Heat Detector	COF-SK19	Furnance Room	Chemetron 135° ROR	Ok	NA
Duct Detector	COF-SK20	Furnance Room	Silent Knight SK-Duct	Ok	Ok
Water Flow Switch	COF-SK21	Fire Sprinkler Riser	Potter VSR-6	Ok	Ok
Valve Tamper Switch	COF-SK22	Fire Sprinkler Valve	Potter OSYSU-1	Ok	Ok
Valve Tamper Switch	COF-SK22	Fire Sprinkler Valve	Potter PCVS-1	Ok	Ok

Alarm Device Summary	Number of Items	24	S Items serviced	0	0
			X Items requiring service	0	0

Smoke Detector Sensitivity Test

Zone/ Address	Equip ID	Location/Description	Manufacturer	Allowed Sensitivity Range (%)	Measured Sensitivity (%)	Sensitivity	Condition	Alarm Test
COF-SK1		Above Alarm Panel	Silent Knight SD505-APS	.88-3.57	3.00	Ok	Ok	Ok
COF-SK4		Telephone Room	Silent Knight SD505-APS	.88-3.57	3.00	Ok	Ok	Ok
COF-SK5		Hall by Telephone Room	Silent Knight SD505-APS	.88-3.57	3.00	Ok	Ok	Ok

Inspection Service Summary	Number of Smoke Detectors	3	S Items serviced	0	0	0
			X Items requiring service	0	0	0